



Jordan High School

CM Services: Phase 1B &

Phase 1C Inc.1

Construction Activities

Update: March 10th, 2017

Progress Photos

Building M & N Site



Building L: Manufacturing Lab



Building J & K: Missing window coverings and kitchen lockers were installed. Elevator #2 and #3 work is ongoing.

Building L: Manufacturing Lab is complete and is undergoing final cleaning. Will be ready to go by Jordan HS Open House on Tuesday 3/14/17.

Phase 1C Inc.1: Coring of the columns began on 3/1/17. Asphalt work was scheduled to begin on 3/06/17, but is going to be rescheduled. Painters and permanent fencing will follow the asphalt installation. Exporting of soil began on 2/23/17 and continued through 3/6/17. Based on high moisture levels in the soil, Condon-Johnson is proceeding with a cement treatment for the saturated soil per Koury Engineering's direction; taking place Thursday 3/9/17 and Friday 3/10/17.

