



## II. District-Wide Projects Update

### Boiler Replacement Phase I

#### Project Summary:

- Replacement of 21 Boilers at the following sites:

#### Bid Package 1A

- Bancroft MS
- Lakewood HS
- Beach HS (Former Long Beach School for Adults)
- McKinley ES

#### Bid Package 1B

- Millikan HS

#### Bid Package 1C

- Gant ES
- Kettering ES
- Lowell ES
- Timber Preparatory School



**Project Complete**

#### Project Status:

Status	Phase 1A	Phase 1B	Phase 1C
Punchwork completed	X	X	X
Notice of Completion	X	X	X

#### Project Team:

- Architect: Ruhnau Ruhnau Clarke Architects
- Contractors: D. Burke Mechanical Corp.; Plumbing, Piping & Construction, Inc.; and RKDM Enviro-Energy Services, Inc.

#### Budget:

- Estimated Total Project Budget: \$4.26M
- Estimated Construction Budget: \$3.04M
- Dollars Expended (as of 8/25/14): \$3.8M