



Jordan High School
CM Services: Phase 1B
Construction Activities
 Update: December 2nd, 2016

Progress Photos



Building J: The first 90% health review took place on 11/29/16 for status of kitchen completion. Remaining miscellaneous overhead work is wrapping up. Miscellaneous painting touch up on the 2nd floor is underway. Installation of coping caps for CCD work are ongoing. Color concrete sealer application in the 2nd floor classrooms began on Thursday 12/1/16. Carpet installation is ongoing.

Building K: Low voltage and lighting work is in progress. Sheet metal work at Elevator #2 tower started this week. Mel Smith continues to hook up lights throughout the building.

Building L: Casework, exterior doors, and hardware work continues. Restroom finishes are ongoing on both 1st and 2nd floor. Painting of 2nd floor doors is ongoing.

Site Work:

- Planting Amendments are in progress.
- Asphalt at North side is complete.

