



# Jordan High School

CM Services: Phase 1B &

Phase 1C Inc.1

Construction Activities

Update: February 17th, 2017

## Progress Photos

Building M & N Site

Building L: Manufacturing Lab



**Building J & K:** Punch list work/corrections in both buildings continue and are scheduled to be complete by 2/20/17. Elevator #2 and #3 work is ongoing.

**Building L:** Building was turned over to the District on Monday 2/6/17, with exception of the Manufacturing Lab. Manufacturing Lab to be complete by Monday 2/20/17. Contractor demobilization is scheduled for 2/20/17.

### Site Work:

- Striping of the North Parking Lot is complete.



**Phase 1C Inc.1:** Over excavation is ongoing and will continue for the next following weeks. Asphalt and fencing work is scheduled to begin next week. Power shutdown is scheduled for Monday 2/20/17, and high voltage removal on Monday and Tuesday of next week. Koury Engineering has been taking samples of the DSM test locations.

