



Jordan High School

CM Services: Phase 1B &
Phase 1C Inc.1

Construction Activities

Update: February 3rd, 2017

Progress Photos



Building J & K: Punch list items in both buildings are wrapping up. Elevator #2 and #3 work is ongoing.

Building L: Miscellaneous restroom and classroom work is scheduled to be complete by the end of this week, with the exception of CCD 118 work (Advanced Manufacturing Lab). Teachers will move in on Friday and be ready to utilize the building for class next Monday 2/6/17.

Site Work:

- Final inspection of landscape took place on 2/1/17.
- Parking lot striping is scheduled for February 11th.

Phase 1C Inc.1: Demolition of classroom bungalows and abatement of Automobile Workshop Building is complete. The site is being cleared and cleaned up. Equipment is being prepped to soon begin soil mixing.