



# Jordan High School

CM Services: Phase 1B &

Phase 1C Inc.1

Construction Activities

Update: April 27th, 2017

## Progress Photos

### Building M & N Site



**Building J, K, & L:** Elevator #2 and #3 work is ongoing. Punch list items are near completion.

**Phase 1C Inc.1:** Pre-drill operations are ongoing. Deep soil mixing began on 4/11/17 and work has been ongoing; 598 columns have been placed thus far. Repairs to the power strike will begin on May 6th. Saturdays (4/29/17) work will consist of pre-drilling operations, and exporting of soil.