



LONG BEACH UNIFIED SCHOOL DISTRICT
EXECUTIVE PROGRAM SCHEDULE (up to Phase 5) as of 4/30/2019

Task Name	Project Name	Reg	RESP	Phase	Start	Finish	2016	2017	2018	2019	2020	2021	2022	2023	2024	2025	2026
State: Active							State: Active										
Phase: OFA							Phase: OFA										
Project Name: Fire Alarms/Life Safety Sys							Project Name: Fire Alarms/Life Safety Sys - Phase IV										
Construction	Fire Alarms/Life Safety Sys - Ph:All		Artin Mgrtichian	OFA	12/10/18	11/29/19											
Project Name: Fire Alarms/Life Safety Sys							Project Name: Fire Alarms/Life Safety Sys - Phase V										
Construction	Fire Alarms/Life Safety Sys - Ph:All		Artin Mgrtichian	OFA	10/14/19	10/13/20											
Phase: OICS							Phase: OICS										
Project Name: ICS							Project Name: ICS										
Construction	ICS	ALL	Mickey Kim	OICS	8/1/16	12/3/19											
Phase: OS							Phase: OS										
Project Name: Security Improvements							Project Name: Security Improvements										
Construction	Security Improvements	ALL	Mickey Kim	OS	8/22/18	8/28/19											
Phase: 1							Phase: 1										
Project Name: Browning HS New Constru							Project Name: Browning HS New Construction										
Construction	Browning HS New Construction F		Jacob Keaton	1	10/1/14	12/28/17											
Owner Move-in	Browning HS New Construction	F	Jacob Keaton	1	7/31/17	1/11/18											
Additional Construction - Site and off-site Work	Browning HS New Construction	F	Jacob Keaton	1	12/29/17	5/28/19											
Project Name: Jordan HS Ph 1C, 1D & 4							Project Name: Jordan HS Ph 1C, 1D & 4										
Construction	Jordan HS Ph 1C, 1D & 4	A	Jason King	1	10/18/17	12/31/19											
Owner Move-in	Jordan HS Ph 1C, 1D & 4	A	Jason King	1	1/1/20	1/14/20											
Project Name: Renaissance HS							Project Name: Renaissance HS										
Construction	Renaissance HS	E	Dan Barr	1	9/6/16	1/4/19											
Owner Move-in	Renaissance HS	E	Dan Barr	1	7/16/18	7/16/18											
Phase: 2							Phase: 2										
Project Name: Kettering ES HVAC							Project Name: Kettering ES HVAC										
Construction - Classroom Buildings	Kettering ES HVAC	F	Jacob Keaton	2	2/5/18	8/14/18											
Owner Move-in - Phase 1	Kettering ES HVAC	F	Jacob Keaton	2	6/16/18	6/22/18											
Construction - Site Work	Kettering ES HVAC	F	Jacob Keaton	2	8/15/18	11/14/18											
Owner Move-in - Phase 2	Kettering ES HVAC	F	Jacob Keaton	2	8/18/18	8/30/18											
Construction - Security Fencing & Vestibule	Kettering ES HVAC	F	Jacob Keaton	2	3/1/19	6/26/19											
Project Name: Poly HS Track/Field							Project Name: Poly HS Track/Field										
Construction	Poly HS Track/Field	E	Dan Barr	2	12/20/17	9/10/18											
Owner Move-in	Poly HS Track/Field	E	Dan Barr	2	9/10/18	9/10/18											

Project updates
Date: 5/14/19



This schedule is a reflection of the anticipated project execution and completion dates at the time of printing. These dates are subject to change depending on many factors including DSA design approvals, unforeseen delays, and bonds fund availability.



LONG BEACH UNIFIED SCHOOL DISTRICT
EXECUTIVE PROGRAM SCHEDULE (up to Phase 5) as of 4/30/2019

Task Name	Project Name	Reg	RESP	Phase	Start	Finish	2016	2017	2018	2019	2020	2021	2022	2023	2024	2025	2026
Project Name: Rogers MS HVAC																	
Construction	Rogers MS HVAC	F	Jacob Keaton	2	2/12/18	8/14/18											
Owner Move-in	Rogers MS HVAC	F	Jacob Keaton	2	8/15/18	8/27/18											
Construction - Locker Room	Rogers MS HVAC	F	Jacob Keaton	2	6/20/19	8/5/19											
Project Name: Rogers MS Track/Field																	
Construction	Rogers MS Track/Field	F	Jacob Keaton	2	6/18/18	8/24/18											
Owner Move-in	Rogers MS Track/Field	F	Jacob Keaton	2	8/27/18	8/27/18											
Phase: 3																	
Project Name: Barton ES HVAC																	
Construction - Phase 1	Barton ES HVAC	A	Jason King	3	6/18/18	12/21/18											
Owner Move-in Phase 1	Barton ES HVAC	A	Jason King	3	12/31/18	1/2/19											
Construction - Phase 2	Barton ES HVAC	A	Jason King	3	1/3/19	6/19/19											
Owner Move-in Phase 2	Barton ES HVAC	A	Jason King	3	6/22/19	7/1/19											
Construction - Phase 3	Barton ES HVAC	A	Jason King	3	7/2/19	8/16/19											
Owner Move-in Phase 3	Barton ES HVAC	A	Jason King	3	8/19/19	8/23/19											
Project Name: Burcham ES HVAC																	
Construction	Burcham ES HVAC	C	Tari Fowler	3	6/25/18	8/8/19											
Owner Move-in - Phase 1	Burcham ES HVAC	C	Tari Fowler	3	1/2/19	1/18/19											
Owner Move-in - Phase 2	Burcham ES HVAC	C	Tari Fowler	3	5/25/19	5/26/19											
Project Name: Jefferson MS HVAC																	
Construction	Jefferson MS HVAC	F	Jacob Keaton	3	9/10/18	8/2/19											
Owner Move-in	Jefferson MS HVAC	F	Jacob Keaton	3	8/5/19	8/16/19											
Project Name: Jefferson MS Track/Field																	
Construction	Jefferson MS Track/Field	F	Jacob Keaton	3	12/1/18	6/21/19											
Owner Move-in	Jefferson MS Track/Field	F	Jacob Keaton	3	6/22/19	7/5/19											
Project Name: Jordan HS Ph 2A (Bldgs 100/400)																	
Construction	Jordan HS Ph 2A (Bldgs 100/400)	A	Jason King	3	10/25/18	8/25/19											
Owner Move-in	Jordan HS Ph 2A (Bldgs 100/400)	A	Jason King	3	8/26/19	9/9/19											
Project Name: Keller MS Conversion																	
Construction	Keller MS Conversion	C	Tari Fowler	3	9/12/18	8/8/19											

Project updates
Date: 5/14/19

Task Summary



**LONG BEACH UNIFIED SCHOOL DISTRICT
EXECUTIVE PROGRAM SCHEDULE (up to Phase 5) as of 4/30/2019**

Task Name	Project Name	Reg	RESP	Phase	Start	Finish	2016	2017	2018	2019	2020	2021	2022	2023	2024	2025	2026
Owner Move-in - Phase 1	Keller MS Conversion	C	Tari Fowler	3	4/25/19	4/27/19											
Owner Move-in - Phase 2	Keller MS Conversion	C	Tari Fowler	3	8/25/19	8/26/19											
Project Name: Keller MS HVAC						9/12/18	8/26/19										
Construction	Keller MS HVAC	C	Tari Fowler	3	9/12/18	8/8/19											
Owner Move-in - Phase 1	Keller MS HVAC	C	Tari Fowler	3	4/25/19	4/28/19											
Owner Move-in - Phase 2	Keller MS HVAC	C	Tari Fowler	3	8/25/19	8/26/19											
Project Name: Lakewood HS HVAC						6/25/18	8/27/20										
Construction - Phase 1	Lakewood HS HVAC	B	Jason King	3	6/25/18	11/16/18											
Construction - Phase 2	Lakewood HS HVAC	B	Jason King	3	11/26/18	6/14/19											
Construction - Phase 4	Lakewood HS HVAC	B	Jason King	3	6/14/19	11/5/19											
Construction - Phase 3	Lakewood HS HVAC	B	Jason King	3	6/22/19	10/23/19											
Owner Move-in - Phase 1	Lakewood HS HVAC	B	Jason King	3	7/1/19	7/11/19											
Construction - Phase 5	Lakewood HS HVAC	B	Jason King	3	8/5/19	12/26/19											
Construction - Phase 6	Lakewood HS HVAC	B	Jason King	3	10/24/19	2/26/20											
Owner Move-in - Phase 2	Lakewood HS HVAC	B	Jason King	3	2/27/20	3/11/20											
Construction - Phase 7	Lakewood HS HVAC	B	Jason King	3	3/1/20	8/20/20											
Owner Move-in - Phase 3	Lakewood HS HVAC	B	Jason King	3	8/21/20	8/27/20											
Project Name: Lindsey MS HVAC (Bldg D)						6/18/18	1/2/19										
Construction	Lindsey MS HVAC (Bldg D)	A	Jason King	3	6/18/18	12/21/18											
Owner Move-in	Lindsey MS HVAC (Bldg D)	A	Jason King	3	1/2/19	1/2/19											
Project Name: Longfellow ES HVAC						6/18/18	8/28/20										
Construction - Auditorium	Longfellow ES HVAC	E	Dan Barr	3	6/18/18	8/11/18											
Construction - CR Bldgs 1000 & 2000	Longfellow ES HVAC	E	Dan Barr	3	7/2/18	4/26/19											
Owner Move-In - Auditorium	Longfellow ES HVAC	E	Dan Barr	3	8/12/18	8/16/18											
Construction - CR Bldgs 3000 & 4000	Longfellow ES HVAC	E	Dan Barr	3	4/22/19	8/14/19											
Owner Move-in - CR Bldgs 1000 & 2000	Longfellow ES HVAC	E	Dan Barr	3	4/24/19	4/28/19											
Owner Move-in - CR Bldgs 3000 & 4000	Longfellow ES HVAC	E	Dan Barr	3	8/15/19	8/21/19											

Project updates
Date: 5/14/19

Task Summary

This schedule is a reflection of the anticipated project execution and completion dates at the time of printing. These dates are subject to change depending on many factors including DSA design approvals, unforeseen delays, and bonds fund availability.



**LONG BEACH UNIFIED SCHOOL DISTRICT
EXECUTIVE PROGRAM SCHEDULE (up to Phase 5) as of 4/30/2019**

Task Name	Project Name	Reg	RESP	Phase	Start	Finish	2016	2017	2018	2019	2020	2021	2022	2023	2024	2025	2026
Construction - Kitchen	Longfellow ES HVAC	E	Dan Barr	3	6/18/20	8/24/20											
Owner Move-in - Kitchen	Longfellow ES HVAC	E	Dan Barr	3	8/25/20	8/28/20											
Project Name: Lowell ES HVAC																	
Construction	Lowell ES HVAC	F	Jacob Keaton	3	9/10/18	8/2/19											
Owner Move-in (Classrooms building)	Lowell ES HVAC	F	Jacob Keaton	3	6/14/19	6/20/19											
Owner Move-in (Non-Classrooms)	Lowell ES HVAC	F	Jacob Keaton	3	8/5/19	8/16/19											
Project Name: MacArthur ES HVAC																	
Construction - Bldgs B & C	MacArthur ES HVAC	B	Jason King	3	6/25/18	1/2/19											
Construction - Bldg A	MacArthur ES HVAC	B	Jason King	3	12/24/18	4/19/19											
Owner Move-in Bldgs B & C	MacArthur ES HVAC	B	Jason King	3	1/2/19	1/4/19											
Owner Move-in Bldg A	MacArthur ES HVAC	B	Jason King	3	4/20/19	4/23/19											
Construction - Bldg D	MacArthur ES HVAC	B	Jason King	3	4/24/19	8/22/19											
Construction - Bldg E	MacArthur ES HVAC	B	Jason King	3	6/13/19	8/22/19											
Owner Move-in Bldgs D & E	MacArthur ES HVAC	B	Jason King	3	8/23/19	8/27/19											
Project Name: Mann ES HVAC																	
Construction	Mann ES HVAC	F	Jacob Keaton	3	9/4/18	8/2/19											
Owner Move-in - Phase 1	Mann ES HVAC	F	Jacob Keaton	3	4/19/19	4/26/19											
Owner Move-in - Phase 2	Mann ES HVAC	F	Jacob Keaton	3	8/5/19	8/9/19											
Project Name: McKinley ES HVAC																	
Construction Phase 1	McKinley ES HVAC	A	Jason King	3	6/18/18	12/21/18											
Owner Move-in Phase 1	McKinley ES HVAC	A	Jason King	3	12/26/18	12/27/18											
Construction Phase 2	McKinley ES HVAC	A	Jason King	3	12/28/18	6/19/19											
Owner Move-in Phase 2	McKinley ES HVAC	A	Jason King	3	6/20/19	6/27/19											
Project Name: Millikan HS New 1000 Bldg																	
Construction	Millikan HS New 1000 Bldg	C	Tari Fowler	3	12/3/18	5/18/20											
Owner Move-in	Millikan HS New 1000 Bldg	C	Tari Fowler	3	6/9/20	6/29/20											
Project Name: Poly HS Bleachers and Field																	
Construction - Soil Remediation	Poly HS Bleachers and Field Lig	E	Dan Barr	3	12/21/18	1/4/19											

Project updates
Date: 5/14/19

Task Summary



LONG BEACH UNIFIED SCHOOL DISTRICT
EXECUTIVE PROGRAM SCHEDULE (up to Phase 5) as of 4/30/2019

Task Name	Project Name	Reg	RESP	Phase	Start	Finish	2016	2017	2018	2019	2020	2021	2022	2023	2024	2025	2026
Construction	Poly HS Bleachers and Field Lig	E	Dan Barr	3	1/22/19	7/19/19											
Project Name: Sato HS New Bldg					6/11/18	8/9/19											
Construction	Sato HS New Bldg	F	Jacob Keaton	3	6/11/18	7/26/19											
Owner Move-in	Sato HS New Bldg	F	Jacob Keaton	3	7/29/19	8/9/19											
Project Name: Webster ES HVAC					8/27/18	8/24/19											
Construction - Phase 1	Webster ES HVAC	D	Tari Fowler	3	8/27/18	5/31/19											
Construction - Auditorium	Webster ES HVAC	D	Tari Fowler	3	4/22/19	8/21/19											
Construction - Cafeteria/Kitchen	Webster ES HVAC	D	Tari Fowler	3	6/15/19	8/23/19											
Owner Move-in Phase 1	Webster ES HVAC	D	Tari Fowler	3	6/17/19	6/27/19											
Owner Move-in Auditorium/Café/Kitchen	Webster ES HVAC	D	Tari Fowler	3	8/22/19	8/24/19											
Phase: 4					6/14/19	8/30/21											
Project Name: Alvarado ES HVAC					7/22/19	7/30/20											
Construction	Alvarado ES HVAC	E	Dan Barr	4	7/22/19	7/16/20											
Owner Move-in	Alvarado ES HVAC	E	Dan Barr	4	7/17/20	7/30/20											
Project Name: Bixby ES HVAC					6/14/19	7/15/20											
Construction	Bixby ES HVAC	F	Jacob Keaton	4	6/14/19	7/8/20											
Owner Move-in - Phase 1	Bixby ES HVAC	F	Jacob Keaton	4	8/20/19	8/29/19											
Owner Move-in - Phase 2	Bixby ES HVAC	F	Jacob Keaton	4	12/21/19	1/6/20											
Owner Move-in - Phase 3	Bixby ES HVAC	F	Jacob Keaton	4	4/10/20	4/14/20											
Owner Move-in Phase 4	Bixby ES HVAC	F	Jacob Keaton	4	7/9/20	7/15/20											
Project Name: Jordan HS Ph 2B & 3					10/16/19	8/30/21											
Construction - 2B (Bldg 200/300)	Jordan HS Ph 2B & 3	A	Tracy Nishihira	4	10/16/19	8/16/21											
Construction - 3 (Bldg 1000)	Jordan HS Ph 2B & 3	A	Tracy Nishihira	4	8/19/20	5/10/21											
Owner Move-in - 3 (Bldg 1000)	Jordan HS Ph 2B & 3	A	Tracy Nishihira	4	5/11/21	5/17/21											
Owner Move-in - 2B (Bldg 200/300)	Jordan HS Ph 2B & 3	A	Tracy Nishihira	4	8/17/21	8/30/21											
Project Name: Millikan HS Track/Field					1/2/20	8/13/20											
Construction	Millikan HS Track/Field	C	Elston Soares	4	1/2/20	8/12/20											
Owner Move-in	Millikan HS Track/Field	C	Elston Soares	4	8/13/20	8/13/20											
Project Name: Muir K8 HVAC					8/15/19	8/28/20											
Construction - Bldgs B & C	Muir K8 HVAC	D	Elston Soares	4	8/15/19	12/20/19											

Project updates
Date: 5/14/19

Task Summary

This schedule is a reflection of the anticipated project execution and completion dates at the time of printing. These dates are subject to change depending on many factors including DSA design approvals, unforeseen delays, and bonds fund availability.



LONG BEACH UNIFIED SCHOOL DISTRICT
EXECUTIVE PROGRAM SCHEDULE (up to Phase 5) as of 4/30/2019

Task Name	Project Name	Reg	RESP	Phase	Start	Finish	2016	2017	2018	2019	2020	2021	2022	2023	2024	2025	2026
Owner Move-in - Bldgs B & C	Muir K8 HVAC	D	Elston Soares	4	12/23/19	1/6/20											
Construction - Bldg A	Muir K8 HVAC	D	Elston Soares	4	1/7/20	6/12/20											
Owner Move-in - Bldg A	Muir K8 HVAC	D	Elston Soares	4	6/15/20	6/26/20											
Construction - Bldg D	Muir K8 HVAC	D	Elston Soares	4	6/29/20	8/14/20											
Owner Move-in - Bldg D	Muir K8 HVAC	D	Elston Soares	4	8/17/20	8/28/20											
Project Name: Naples ES Modernization					9/3/19	8/28/20											
Construction	Naples ES Modernization	F	Jacquelyn Roberts	4	9/3/19	8/14/20											
Owner Move-in	Naples ES Modernization	F	Jacquelyn Roberts	4	8/17/20	8/28/20											
Project Name: Stevenson ES Auditorium Repairs					8/1/19	8/28/20											
Construction	Stevenson ES Auditorium Repairs	E	Ferdows Fazeli	4	8/1/19	8/14/20											
Owner Move-in	Stevenson ES Auditorium Repairs	E	Ferdows Fazeli	4	8/17/20	8/28/20											
Phase: 5					5/5/20	8/17/22											
Project Name: Cubberly K8 Modernization					6/29/20	7/9/21											
Construction	Cubberly K8 Modernization	C	Elston Soares	5	6/29/20	6/25/21											
Owner Move-in	Cubberly K8 Modernization	C	Elston Soares	5	6/28/21	7/9/21											
Project Name: Fremont ES HVAC					6/15/20	7/15/21											
Construction	Fremont ES HVAC	F	Jacquelyn Roberts	5	6/15/20	7/1/21											
Owner Move-in - Phase 1	Fremont ES HVAC	F	Jacquelyn Roberts	5	4/3/21	4/9/21											
Owner Move-in - Phase 2	Fremont ES HVAC	F	Jacquelyn Roberts	5	7/2/21	7/15/21											
Project Name: Lakewood HS Track/Field					5/5/20	2/2/21											
Construction	Lakewood HS Track/Field	B	Tracy Nishihira	5	5/5/20	1/4/21											
Owner Move-in	Lakewood HS Track/Field	B	Tracy Nishihira	5	1/5/21	2/2/21											
Project Name: Madison ES HVAC					6/20/20	6/25/21											
Construction - Phase 1	Madison ES HVAC	B	Tracy Nishihira	5	6/20/20	12/23/20											
Owner Move-in - Phase 1	Madison ES HVAC	B	Tracy Nishihira	5	12/24/20	1/5/21											
Construction - Phase 2	Madison ES HVAC	B	Tracy Nishihira	5	1/6/21	6/18/21											
Owner Move-in - Phase 2	Madison ES HVAC	B	Tracy Nishihira	5	6/21/21	6/25/21											
Project Name: Prisk ES Modernization					6/29/20	7/9/21											
Construction	Prisk ES Modernization	C	Elston Soares	5	6/29/20	6/25/21											
Owner Move-in	Prisk ES Modernization	C	Elston Soares	5	6/28/21	7/9/21											

Project updates
 Date: 5/14/19

Task Summary



LONG BEACH UNIFIED SCHOOL DISTRICT
EXECUTIVE PROGRAM SCHEDULE (up to Phase 5) as of 4/30/2019

Task Name	Project Name	Reg	RESP	Phase	Start	Finish	2016	2017	2018	2019	2020	2021	2022	2023	2024	2025	2026
Project Name: Robinson K8 HVAC																	
Construction	Robinson K8 HVAC	E	Ferdows Fazeli	5	6/11/20	6/23/21											
Owner Move-in	Robinson K8 HVAC	E	Ferdows Fazeli	5	6/17/21	6/23/21											
Project Name: Wilson HS HVAC																	
Construction	Wilson HS HVAC	F	Jacquelyn Roberts	5	6/17/20	7/18/22											
Owner Move-in	Wilson HS HVAC	F	Jacquelyn Roberts	5	7/19/22	8/17/22											
State: Complete					1/6/15	12/23/18											
Phase: OFA					6/30/16	9/14/18											
Project Name: Fire Alarms/Life Safety Sys																	
Construction	Fire Alarms/Life Safety Sys - Phi:All	Alex	Main	OFA	6/30/16	6/30/17											
Project Name: Fire Alarms/Life Safety Sys																	
Construction - Monroe	Fire Alarms/Life Safety Sys - Phi:All	Artin	Mgrtichian	OFA	7/20/17	12/31/17											
Construction - Marshall	Fire Alarms/Life Safety Sys - Phi:All	Artin	Mgrtichian	OFA	9/1/17	9/14/18											
Construction - Cubberly/King	Fire Alarms/Life Safety Sys - Phi:All	Artin	Mgrtichian	OFA	9/1/17	9/14/18											
Phase: OSC					7/6/17	1/30/18											
Project Name: Security Camera Phase II																	
Construction	Security Camera Phase II	ALL	Mickey Kim	OSC	7/6/17	1/30/18											
Phase: OW					9/22/17	8/31/18											
Project Name: E Rate 2016 / 2017																	
Construction	E Rate 2016 / 2017	ALL	Mickey Kim	OW	9/22/17	8/31/18											
Project Name: Wireless Phase V					1/4/18	4/4/18											
Construction	Wireless Phase V	ALL	Mickey Kim	OW	1/4/18	4/4/18											
Phase: 1					1/6/15	9/28/18											
Project Name: Barton/Educare ES																	
Construction	Barton/Educare ES	A	Raymond Esparza	1	2/24/17	5/17/18											
Owner Move-in	Barton/Educare ES	A	Raymond Esparza	1	7/2/18	7/3/18											
Project Name: Cabrillo HS Track/Field																	
Construction	Cabrillo HS Track/Field	D	James Warmuth	1	6/15/17	10/26/17											
Owner Move-in	Cabrillo HS Track/Field	D	James Warmuth	1	11/14/17	11/28/17											
Project Name: Head Start at Bethune																	
Construction	Head Start at Bethune	D	James Warmuth	1	3/8/18	5/4/18											
Owner Move-in	Head Start at Bethune	D	James Warmuth	1	5/8/18	5/14/18											
Project Name: Head Start at Hudson																	
					10/23/17	4/12/18											

Project updates
 Date: 5/14/19

Task Summary



LONG BEACH UNIFIED SCHOOL DISTRICT
EXECUTIVE PROGRAM SCHEDULE (up to Phase 5) as of 4/30/2019

Task Name	Project Name	Reg	RESP	Phase	Start	Finish	2016	2017	2018	2019	2020	2021	2022	2023	2024	2025	2026
Construction	Head Start at Hudson	D	James Warmuth	1	10/23/17	4/11/18											
Owner Move-in	Head Start at Hudson	D	James Warmuth	1	4/12/18	4/12/18											
Project Name: Head Start at Jordan Plus																	
Construction	Head Start at Jordan Plus	A	James Warmuth	1	10/24/17	5/7/18											
Owner Move-in	Head Start at Jordan Plus	A	James Warmuth	1	5/8/18	5/8/18											
Project Name: Kettering ES Interim Housi																	
Construction	Kettering ES Interim Housing	F	Jacob Keaton	1	10/19/17	2/20/18											
Owner Move-in	Kettering ES Interim Housing	F	Jacob Keaton	1	12/16/17	1/3/18											
Project Name: Monroe K8 Interim Housin																	
Construction	Monroe K8 Interim Housing	B	Raymond Esparza	1	7/21/17	12/11/17											
Owner Move-in	Monroe K8 Interim Housing	B	Raymond Esparza	1	12/22/17	12/26/17											
Project Name: Poly HS ADA Improvem																	
Construction	Poly HS ADA Improvements	E	Dan Barr	1	6/19/17	9/28/18											
Project Name: Poly HS Auditorium																	
Construction	Poly HS Auditorium	E	Dan Barr	1	1/6/15	10/26/17											
Owner Move-in	Poly HS Auditorium	E	Dan Barr	1	10/23/17	11/2/17											
Project Name: Poly HS Band Bldg Conver.																	
Construction	Poly HS Band Bldg Conversion	E	Dan Barr	1	10/23/17	11/14/17											
Owner Move-in	Poly HS Band Bldg Conversion	E	Dan Barr	1	11/15/17	11/16/17											
Project Name: Riley ES Interim Housing																	
Construction	Riley ES Interim Housing	B	Raymond Esparza	1	10/20/17	12/22/17											
Owner Move-in	Riley ES Interim Housing	B	Raymond Esparza	1	12/27/17	12/28/17											
Project Name: Rogers MS Portables																	
Construction	Rogers MS Portables	F	Richard Camacho	1	10/16/17	12/7/17											
Owner Move-in	Rogers MS Portables	F	Richard Camacho	1	12/29/17	12/31/17											
Project Name: Sato HS Conversion																	
Construction	Sato HS Conversion	F	Richard Camacho	1	6/5/17	9/8/17											
Owner Move-in	Sato HS Conversion	F	Richard Camacho	1	8/1/17	8/18/17											
Project Name: Sato HS Gym																	
Construction	Sato HS Gym	F	Richard Camacho	1	5/23/16	1/31/18											

Project updates
 Date: 5/14/19

Task Summary



LONG BEACH UNIFIED SCHOOL DISTRICT
EXECUTIVE PROGRAM SCHEDULE (up to Phase 5) as of 4/30/2019

Task Name	Project Name	Reg	RESP	Phase	Start	Finish	2016	2017	2018	2019	2020	2021	2022	2023	2024	2025	2026	
Owner Move-in	Sato HS Gym	F	Richard Camacho	1	8/21/17	1/8/18												
Project Name: Wilson HS Auditorium					2/22/16	3/6/18												
Construction	Wilson HS Auditorium	F	Richard Camacho	1	2/22/16	2/19/18												
Owner Move-in	Wilson HS Auditorium	F	Richard Camacho	1	2/21/18	3/6/18												
Project Name: Wilson HS Track/Field					9/18/17	4/9/18												
Construction	Wilson HS Track/Field	F	Jacob Keaton	1	9/18/17	3/30/18												
Owner Move-in	Wilson HS Track/Field	F	Jacob Keaton	1	4/3/18	4/9/18												
Phase: 2					1/3/18	12/23/18												
Project Name: Cleveland ES HVAC					1/3/18	8/23/18												
Construction	Cleveland ES HVAC	B	Jacob Keaton	2	1/3/18	8/13/18												
Owner Move-in	Cleveland ES HVAC	B	Jacob Keaton	2	8/21/18	8/23/18												
Project Name: Garfield ES HVAC					2/6/18	11/16/18												
Construction - Phase 1 (Site, Bldgs C & E)	Garfield ES HVAC	D	Raymond Esparza	2	2/6/18	7/13/18												
Construction - Phase 2 (Bldgs A, D, & F)	Garfield ES HVAC	D	Raymond Esparza	2	7/16/18	8/24/18												
Owner Move-in - Phase 1	Garfield ES HVAC	D	Raymond Esparza	2	8/13/18	8/18/18												
Owner Move-in - Phase 2	Garfield ES HVAC	D	Raymond Esparza	2	8/20/18	8/28/18												
Construction - Phase 3	Garfield ES HVAC	D	Raymond Esparza	2	8/27/18	11/16/18												
Owner Move-in - Phase 3	Garfield ES HVAC	D	Raymond Esparza	2	10/20/18	10/20/18												
Project Name: Riley ES HVAC					1/3/18	12/23/18												
Construction - Classroom Building	Riley ES HVAC	B	Jacob Keaton	2	1/3/18	8/10/18												
Construction - Site Work	Riley ES HVAC	B	Jacob Keaton	2	8/11/18	12/23/18												
Owner Move-in	Riley ES HVAC	B	Jacob Keaton	2	8/14/18	8/20/18												
Project Name: Stephens MS HVAC					2/9/18	8/30/18												
Construction	Stephens MS HVAC	D	Raymond Esparza	2	2/9/18	8/17/18												
Owner Move-in (furniture)	Stephens MS HVAC	D	Raymond Esparza	2	7/23/18	8/30/18												
Owner Move-in - final	Stephens MS HVAC	D	Raymond Esparza	2	8/13/18	8/18/18												
Project Name: Stephens MS Track/Field					4/16/18	9/18/18												
Construction	Stephens MS Track/Field	D	Raymond Esparza	2	4/16/18	9/17/18												
Owner Move-in	Stephens MS Track/Field	D	Raymond Esparza	2	9/18/18	9/18/18												
Project Name: Webster ES Interim Housin					1/3/18	8/11/18												

Project updates
 Date: 5/14/19

Task Summary



LONG BEACH UNIFIED SCHOOL DISTRICT
EXECUTIVE PROGRAM SCHEDULE (up to Phase 5) as of 4/30/2019

Task Name	Project Name	Reg	RESP	Phase	Start	Finish	2016	2017	2018	2019	2020	2021	2022	2023	2024	2025	2026
Construction	Webster ES Interim Housing	D	Raymond Esparza	2	1/3/18	7/30/18											
Owner Move-in	Webster ES Interim Housing	D	Raymond Esparza	2	7/31/18	8/11/18											

Project updates
Date: 5/14/19

Task Summary