



## III. District-Wide Projects Update

### Wilson HS Auditorium, ADA and Boiler

#### Project Summary

- Seismic upgrade to auditorium building identified on the State's AB300 report
- Scope of work is partial modernization to voluntary seismic upgrade, access compliance, fire-life safety improvements, and renovation and repairs of building systems
- Project construction includes boiler replacement and accessibility
- Accessibility includes wheelchair seating, ramps at the stadium, accessible seating, wheelchair lifts, handrails, and remodeling of student restrooms at the Natatorium, and re-paving of basketball court area
  
- Reopening January 2018

#### Project Status

- DSA Agency Approval: Complete
- Bid Preparation: Complete
- Bidding: Complete
- Bid Award: Complete
- NTP: February 22, 2016

#### Upcoming Activities

- Construction in progress



#### Project Team

- Architect: LPA, Inc.
- Construction Management Firm: Bernard's Construction
- Contractor: 2H Construction, Inc.

#### Budget

- Estimated Total Project Budget: \$29.8M
- Estimated Construction Budget: \$21.1M
- Dollars Expended (as of 01/13/16): \$ 2.2M