



## III. District-Wide Projects Update

### Educare Los Angeles in Long Beach

#### Project Summary

- Temporarily funded by Measure K to be reimbursed with Donor and One-Time Committed General Funds
- Early childhood education facility
- Sixteen classrooms for infants, toddlers and preschoolers
- Will serve 191 children from birth to 5 years old
- Facility includes:
  - One two-story administration building
  - Three one-story classroom buildings
- Total square footage of 32,000 square feet
- New playground
- Includes drop-off area and parking lot
- Barton ES playground redesign and renovation

#### Project Status

- Construction documents to be completed March 2016
- Submission to DSA in April 2016
- Bidding scheduled for October 2016
- Construction scheduled to begin January 2017
- Completion anticipated for September – December 2017
- Barton ES playground construction to begin Summer 2016



#### Project Team

- Architect: Dougherty & Dougherty, LLP
- Contractor: TBD
- Modular Building Manufacturer: American Modular Systems

#### Budget

- Estimated Total Project Budget: \$13.9M
- Estimated Construction Budget: \$11.1M
- Dollars Expended (as of 01/13/16): \$ 4K