



## III. District-Wide Projects Update

### Nelson Academy All Weather Field

#### Project Summary

- Installation of all weather field. Existing field is not usable due to soil condition. Replacement is necessary for safety.

#### Project Status

- Design Development: Underway
- DSA Approval: N/A
- Bid Preparation: April 2016
- Bidding: May 2016
- Bid Award: June 2016
- Construction: Summer 2016



#### Project Team

- Architect: HMC Architects
- Contractor: TBA

#### Budget

- Estimated Total Project Budget: \$1.50M
- Estimated Construction Budget: \$1.1M
- Dollars Expended (as of 01/13/16): \$ 17K