



Jordan High School  
Major Renovation Overview Public Meeting  
January 24, 2017

Presented by Alan Reising,  
Executive Director of Facilities Development and  
Planning

Long Beach Unified School District, Long Beach, CA

---


## Major Renovations at Jordan High Overview

- Existing facilities built in 1930's, 1940's, 50's and additions through the 90's
- Outdated infrastructure and safety standards
- Largest Measure K project over multiple years
- First time a LBUSD campus is being rebuilt with students in place



## Jordan High School Phasing

Phase	Buildings	Status
Phase 1A Interim Housing	Interim Housing	Construction Completed September 2014
Phase 1B New Construction	Buildings J, K, L (Building #'s 1100, 1200, 1300)	Open Jan 2017
Phase 1C, 1D, 4 -Auditorium Modernization	Buildings H, I, M, N (Building #'s 700, 750, 1400, 1500)	Construction Start January 2017 Open Jan 2019
Phase 2B New Construction	Buildings B, C (Building #'s 200, 300)	Open Sept 2021 (Tentative)
Phase 2A, 3 Modernization	Buildings A, G, F (Building #'s 100, 400, 500)	Fall 2021 (Tentative)
Phase 5 and 6 Modernization	Buildings D, E, Fields (Building #'s 600, 800, 900, 1000)	Winter 2023-2024 (Tentative)



# Jordan High School Map of Phases

---

## Phase 1C – Demolition and Deep Soil Mixing

Scope includes:

- Demolition of Auto Shop
- Portable buildings
- Ground improvements (deep soil mixing)
- Hardscape, fencing and utility work
  - Contractor: Condon-Johnson & Associates, Inc.
  - Construction award: \$5,203,068
  - Construction period: January 2017 – June 2017

## Phase 1C – Construction of Buildings 1400 & 1500

Building 1400: Business and Entertainment School of  
Travel, Trade and Tourism (BESTT) Academy

Building 1500 : Architecture, Construction & Engineering  
(ACE) Academy

**Program spaces include:**

- Physics Labs
- Technical Education Labs
- Special Education Classrooms

**Buildings include:**

- State of the art Intercom/Clock/Speakers, Fire Alarm, Security Cameras and Audio-Visual Systems
- Construction Period: July 2017 – December 2018
- Total area of New Buildings: 51,267 square feet



## Phase 1D – Band Building 700

Band Building upgrades include:

- Seismic strengthening
- New fire alarm
- Plumbing
- Mechanical
- Air conditioning
- New acoustical ceilings and painting throughout interior and exterior
- New roofing
- Accessible restrooms

Choir Room upgrades include :

- New multi-purpose room (new Choir Room provided in Building 1100)

Band Room upgrades include :

- Enhanced with new acoustical treatments
- Upgrade of existing northwest parking lot
- Construction period: July 2017 – December 2018



## Phase 4 – Auditorium Building 750

- Seismic strengthening
- Upgrade of fire alarm, plumbing, mechanical, air conditioning and electrical
- Modified seating layout to include accessible seating
- New acoustical ceiling and painting throughout interior and exterior
- Upgrade of audio-visual and lighting systems
- Update of dressing rooms and TV studio
- Accessibility upgrades include restrooms, ramps, wheelchair lift to stage, elevators to balcony and basement levels
- Assistive listening system
- Construction period: July 2017 – December 2018







# Q & A

## How to Contact Us

Email : [LBschoolbonds@lbschools.net](mailto:LBschoolbonds@lbschools.net)

Website: [LBschoolbonds.net](http://LBschoolbonds.net)

School Bond Office (562) 997-7550