



## II. District-Wide Projects Update

### CAMS Technology & Site Improvements

#### Project Summary:

- Technology improvements:
  - Fire alarm upgrade
  - Intercom and clock replacement
  - Wireless data communications
- Site improvements:
  - ADA accessible ramp/stair

#### Project Status:

- DSA Agency Review: Approved
- Obtained CSDUH Building Permit
- Construction Anticipated: Late Summer 2014

#### Upcoming Activities:

- Project expected to be advertised: Late June 2014



#### Project Team:

- Architect: HMC Architects
- Contractor: TBD

#### Budget:

- Estimated Total Project Budget: \$1.31M
- Estimated Construction Budget: \$899K
- Dollars Expended (as of 5/16/14): \$124.5K