



II. District-Wide Projects Update

Fire Alarm, Intercom and Clock Replacement Phase I

Project Summary:

- Removal and replacement of Fire Alarm, Intercom & Clock systems at the following nine (9) school sites:

Bid Package #1

- Lee ES
- Rogers MS

Bid Package #2

- Bryant ES
- Stephens MS
- Washington MS

Bid Package #3

- Addams ES
- Lincoln ES
- McKinley ES
- Willard ES

- Original project scope included ceiling and light fixture replacement was revised due to DSA scoping issues



Project Team:

- Architect: CSDA Architects
- Contractor: Minco Construction and JAM Corporation

Budget:

- Estimated Total Project Budget: \$8.8M
- Estimated Construction Budget: \$5.63M
- Dollars Expended (as of 5/20/14): \$4.49M

Project Status:

Status	Bid Pack #1	Bid Pack #2	Bid Pack #3
Under Construction	X	X	X
Substantially Complete	X	Bryant ES	
Final Complete			



II. District-Wide Projects Update

Fire Alarm, Intercom and Clock Replacement Phase I



Lock Down Button next to Red Emergency Phone - Rogers Middle School



Intercom Head End Equipment w/ Paging Phone adjacent – Lee E.S.