



# I. Completed Projects


## Newcomb K-8 AB300/New Construction

### Project Summary

- Existing 69,000 sf. facility in the Millikan Planning Area
- Built in 1962 and 1964
- 13.5 acre site
- Complete campus replacement
- New 155,000 sf. facility with 46 classrooms
- Opened Fall 2015

### Project Status

- Seismic mitigation approved: August 20, 2014
- Overcrowding Relief Grant approved: November 25, 2014
- School re-opening: Complete
- Construction: Complete
- All DSA documents are complete, awaiting project certification



**Project Complete**



### Project Team

- Architect: WestGroup Designs, Inc.
- Construction Management Firm: Balfour Beatty Construction
- Contractor Demolition & Abatement : Turner Construction Company
- Contractor Main Buildings: Pinner Construction Company, Inc.

### Budget

- Estimated Total Project Budget: \$62.88M
- Estimated Construction Budget: \$47.65M
- Dollars Expended (as of 01/13/16): \$57.01M
- State Funding Received