



I. Completed Projects


Roosevelt Elementary School New Construction

Project Summary

- Existing 64,000 sf. facility in the Poly Planning area
- Built in 1935 with additions in 1945 and 1966
- 3.8 acre site
- Facilities Master Plan recommended complete campus replacement
- 98,686 sf. with 45 classrooms
- On-site parking structure for staff with roof top playground
- Opened Fall 2015

Project Status

- Construction: Complete
- School re-opening: Complete



Project Complete



Project Team

- Architect: Ghataode Bannon Architects, LLP
- Contractor: Tilden-Coil Constructors, Inc.

Budget

- Estimated Total Project Budget: \$58.02M
- Estimated Construction Budget: \$49.37M
- Dollars Expended (as of 01/13/16): \$54.03M