

Project Summary

- Existing facilities built in 1930/1940's with additions built in the 1950's through 1990's
- 26.89 acre site
- Existing 301,663 sf. of permanent and 31,680 sf. of portable structures
- New and renovated facilities: 395,000 sf., 132 classrooms, and six (6) Academies
- Master Plan capacity: 3,600 students

Project Status

- Phase 1A - Interim Housing/DSA Certified
- Phase 1B - Buildings J, K, and L – Construction completed/DSA Certified
- Phase 1C, 1D, + 4 (Auditorium) - Buildings H, I, M, N: Construction: In progress
- Phase 2A - Buildings A, G – Under DSA review
- Phase 2B - Buildings B, C - Construction Documents: In progress
- Phase 3 - Building F - Schematic Design: In progress
- Phase 5,6 - Buildings D, E, Fields - Schematic Design: Completed

Phase	Buildings	Status
Phase 1A Interim Housing	Interim Housing	Construction Completed
Phase 1B New Construction	Buildings J, K, L (Building #'s 1100, 1200, 1300)	Open 02/2017
Phase 1C, 1D, 4-Auditorium Modernization	Buildings H, I, M, N (Building #'s 700, 750, 1400, 1500)	Construction began 10/2017, Open 09/2019
Phase 2A	Buildings A, G (#s 100, 400)	Open 09/2019
Phase 2B New Construction	Buildings B, C (Building #'s 200, 300)	Open 09/2021 (Tentative)
3 Modernization	Buildings F (Building # 500)	Fall 2021 (Tentative)
Phase 5 and 6 Modernization	Buildings D, E, Fields (Building #'s 600, 800, 900, 1000)	Winter 2023-2024 (Tentative)