



I. Major Projects Update

New Browning High School #2

Project Summary:

- New Browning High School (#2): Located at Hill Street and Redondo Avenue in the Wilson Planning Area
- 10.3 acre site
- Master Plan capacity: 840 students
- Educational programs being considered include: Hospitality, people movement, culinary arts, and tourism
- The campus will have learning laboratories, science laboratories, technical educational laboratories, special education classrooms, visual arts classrooms, teaching stations, administration building, media center, gymnasium, multi-purpose room, and food services

Project Status:

- Off-site plans approved by City of Signal Hill
- DSA Approval: June 20, 2014
- CDE Agency and City of Long Beach follow-up review: Underway
- Anticipated school opening: September 2016
- Grading and Soil Remediation Construction Phase: Underway

Upcoming Activities:

- Construction estimated to start: October 2014
- Contract awarded: September 16, 2014



Project Team:

- Architect: NAC Architecture
- Construction Management Firm: Balfour Beatty Construction
- Contractor Grading: Crew, Inc.
- Contractor Construction: Pinick Inc.

Budget:

- Estimated Total Project Budget: \$65.74M
- Estimated Construction Budget: \$51.82M
- Dollars Expended (as of 8/25/14): \$5.18M



I. Major Projects Update

New Browning High School #2



AERIAL PERSPECTIVE - NORTH WEST CORNER



I. Major Projects Update

New Browning High School #2

