



I. Major Projects Update

Renaissance High School for the Arts

Project Summary:

- Existing facility constructed in 1930s and additions constructed in the 1940s
- Renovation of existing buildings
- Removal of portables
- Site accessibility and fire life safety upgrades
- New performing arts building and P.E. facilities

Project Status:

- Conceptual Design: Completed
- Interim Housing Plan: Underway

Upcoming Activities:

- Design Development: Underway



Project Team:

- Architect: Ghataode Bannon Architects, LLP
- Contractor: TBD

Budget:

- Estimated Total Project Budget: \$40M
- Estimated Construction Budget: \$28M
- Dollars Expended (as of 8/25/14): \$129K