



## II. District-Wide Projects Update

### Intercom and Clock Replacement

#### Project Summary:

- Replacement and new installation of intercom and clock systems at the following 62 school sites:

- |                 |                   |                  |
|-----------------|-------------------|------------------|
| • Alvarado ES   | • Gant ES         | • Marshall MS    |
| • Avalon K-12   | • Garfield ES     | • Millikan HS    |
| • Bancroft MS   | • Gompers K-8     | • Monroe K-8     |
| • Beach HS      | • Grant ES        | • Muir K-8       |
| • Bethune ES    | • Hamilton MS     | • Naples ES      |
| • Birney ES     | • Harte ES        | • PAAL           |
| • Buffum ES     | • Henry K-8       | • Polytechnic HS |
| • Burbank ES    | • Hill MS         | • Powell K-8     |
| • Burcham K-8   | • Holmes ES       | • Prisk ES       |
| • Burnett ES    | • Hoover MS       | • Reid HS        |
| • Butler Site   | • Hughes MS       | • Renaissance HS |
| • Cabrillo HS   | • Keller site     | • Riley ES       |
| • Carver ES     | • King ES         | • Signal Hill ES |
| • Chavez ES     | • Lafayette ES    | • Stanford MS    |
| • Cubberley K-8 | • Lakewood HS     | • Stevenson ES   |
| • Doolley ES    | • Longfellow ES   | • Tincher K-8    |
| • Edison ES     | • Los Cerritos ES | • Tucker ES      |
| • Emerson ES    | • Lowell ES       | • Twain ES       |
| • EPHS (Cedar)  | • MacArthur ES    | • Whittier ES    |
| • Franklin MS   | • Madison ES      | • Wilson HS      |
| • Fremont ES    | • Mann ES         |                  |

#### Project Status:

- Out to Bid: May 2015
- Construction anticipated: July 2015



#### Project Team:

- Contractor: TBD

#### Budget:

- Estimated Total Project Budget: \$9.51M
- Estimated Construction Budget: \$7M
- Dollars Expended (as of 2/28/15): \$882K