



II. District-Wide Projects Update

Intercom and Clock Replacement

Project Summary:

- Replacement and new installation of intercom and clock systems at the following 62 school sites:

- | | | |
|-----------------|-------------------|------------------|
| • Alvarado ES | • Gant ES | • Marshall MS |
| • Avalon K-12 | • Garfield ES | • Millikan HS |
| • Bancroft MS | • Gompers K-8 | • Monroe K-8 |
| • Beach HS | • Grant ES | • Muir K-8 |
| • Bethune ES | • Hamilton MS | • Naples ES |
| • Birney ES | • Harte ES | • PAAL |
| • Buffum ES | • Henry K-8 | • Polytechnic HS |
| • Burbank ES | • Hill MS | • Powell K-8 |
| • Burcham K-8 | • Holmes ES | • Prisk ES |
| • Burnett ES | • Hoover MS | • Reid HS |
| • Butler Site | • Hughes MS | • Renaissance HS |
| • Cabrillo HS | • Keller site | • Riley ES |
| • Carver ES | • King ES | • Signal Hill ES |
| • Chavez ES | • Lafayette ES | • Stanford MS |
| • Cubberley K-8 | • Lakewood HS | • Stevenson ES |
| • Dooley ES | • Longfellow ES | • Tincher K-8 |
| • Edison ES | • Los Cerritos ES | • Tucker ES |
| • Emerson ES | • Lowell ES | • Twain ES |
| • EPHS (Cedar) | • MacArthur ES | • Whittier ES |
| • Franklin MS | • Madison ES | • Wilson HS |
| • Fremont ES | • Mann ES | |



Project Team:

- Contractor: TBD

Budget:

- Estimated Total Project Budget: \$9.51M
- Estimated Construction Budget: \$7M
- Dollars Expended (as of 11/28/14): \$882K

Project Status:

- Out to Bid: December 2014
- Construction anticipated: Early 2015

Upcoming Activities:

- Construction procurement: December 2014