



# I. Major Projects Update

## New High School #5 - Conversion to Eunice Sato Academy of Mathematics and Science

### **Project Summary:**

- Eunice Sato Academy of Mathematics and Science
- Educational programs in Science, Technology, Engineering and Mathematics
- A phased system will be used to convert existing MS to a HS
- Scope:
  1. Portable demolition
  2. Parking lot expansion
  3. Exterior painting
  4. Minor classroom modifications
  5. Minor fencing
  6. New lockers and PE building (AB 300 project)
  7. Demolition of existing gym

### **Project Status:**

- Project scope development: Underway
- Portable demolition: Anticipated May 2015
- Parking lot expansion: Anticipated Summer 2015

### **Upcoming Activities:**

- Exterior painting: Summer 2015
- Chemistry Lab modifications: Summer 2015
- Engineering computer labs: Summer 2015
- Fencing: Fall 2015
- Athletic/Locker Facility: Fall 2015
- Demolition of existing Gym: Summer 2016



### **Project Team:**

- Architect: Ghataode Bannon Architects, LLP (parking lot expansion)
- Contractor: TBD

### **Budget:\***

- Estimated Total Project Budget: \$1.76M
- Estimated Construction Budget: \$1.01M
- Dollars Expended (as of 2/28/15): \$77K

\*(Not including new Athletic/Locker Facility and Demolition of existing Gym building)