



II. Major Projects Update

New High School #5 - Conversion to Eunice Sato Academy of Mathematics and Science

Project Summary

- Conversion of middle school facility to high school to provide a learning environment in support of the educational program
- Educational programs in Science, Technology, Engineering and Mathematics
- Phased conversion of MS to a HS
 - Portable demolition
 - Exterior painting
 - Classrooms conversion
 - Parking lot expansion
 - Renovation of buildings 200 & 400

Project Status

- Engineering Computer Labs: Complete
- Classroom Conversion: Complete (Phase1)
- Exterior Painting & Wood: Complete
- Portable Demolition: Complete
- Parking Lot Expansion: Bidding (Phase 2)

Upcoming Activities

- STEM and IED Labs: Spring 2017
- Science Labs: Spring 2017



Project Team

- Architect: Ghataode Bannon Architects, LLP
- Contractor:
 - Portable Demolition: Torres Construction
 - Exterior Painting & Wood Repair: Tony's Painting
 - Parking Lot Expansion: TBD

Budget*

- Estimated Total Project Budget: \$2.24M
- Estimated Construction Budget: \$1.16M
- Dollars Expended (as of 01/13/16): \$1.21M

*(Not including new Physical Education/Locker Facility and Demolition of existing Gym building)