



## III. District-Wide Projects Update

### Security Cameras (High Schools)

#### Project Summary

- Install upgraded security camera technology at the following 11 HS sites

- Millikan HS
- PAAL
- Polytechnic HS
- Renaissance HS

- Beach HS
- Cabrillo HS
- EPHS
- Eunice Satow Academy
- Lakewood HS
- Reid HS
- Wilson HS

Projects Complete ✓

- Install monitoring stations at School Safety and Dispatch, and at the Emergency Operation Center

Projects Complete ✓



#### Project Status

- Site assessments: Complete
- Project scope development: Complete
- Final design review: Complete
- Construction underway: June 1, 2015 - 2017

#### Project Team

Contractor: Veterans Communication Services, Inc.

#### Budget

- Estimated Total Project Budget: \$4.07M
- Estimated Construction Budget: \$2.34M
- Dollars Expended (as of 01/13/16): \$2.22M