



II. District-Wide Projects Update

Newcomb K-8 AB300/New Construction

Project Summary:

- Existing 69,000 s.f. facility in the Millikan Planning Area
- Built in 1962 and 1964
- 13.5 acre site
- Complete campus replacement
- New 155,000 s.f. facility will include 46 classrooms

Project Status:

- Interim Housing: Entire site moved to Keller
- Seismic mitigation approved: August 20, 2014
- Overcrowding Relief Grant approved: November 25, 2014
- School re-opening: Fall 2015
- Exterior painting: Complete
- Interior finishes and casework: Underway
- Site work: Underway



Project Team:

- Architect: WestGroup Designs, Inc.
- Construction Management Firm: Balfour Beatty Construction
- Contractor Demolition & Abatement : Turner Construction Company
- Contractor Main Buildings: Pinner Construction Company, Inc.

Budget:

- Estimated Total Project Budget: \$66.2M
- Estimated Construction Budget: \$50.24M
- Dollars Expended (as of 5/29/15): \$49.34M



II. District-Wide Projects Update

Newcomb K-8 AB300/New Construction

Proposed Site Plan





II. District-Wide Projects Update

Newcomb K-8 AB300/New Construction





II. District-Wide Projects Update

Newcomb K-8 AB300/New Construction

