



Project Summary:

- Upgrade security technology, infrastructure, intercoms, and clock replacement at the following 11 HS sites:
 - Avalon K-12
 - Beach HS
 - Cabrillo HS
 - EPHS (Cedar)
 - Lakewood HS
 - Mc Bride HS
 - Millikan HS
 - PAAL
 - Polytechnic HS
 - Reid HS
 - Renaissance HS
 - Wilson HS

Project Status:

- Site assessments and project scope development: Completed
- Final design review: Complete
- Construction underway: June 1, 2015



Project Team:

Contractor: Veterans Communication Services, Inc.

Budget:

- Estimated Total Project Budget: \$7.37M
- Estimated Construction Budget: \$5.30M
- Dollars Expended (as of 5/29/15): \$989K