



II. District-Wide Projects Update

Washington MS, Lakewood HS, Wilson HS DSA Certification

Project Summary:

- **Washington MS Modernization DSA Certification**
 - Scope of work includes:
 - Site Accessibility and path of travel
 - New unisex restroom in basement
 - New ramp to basement
 - Accessible parking
- **Lakewood HS Modernization DSA Certification**
 - Scope of work includes:
 - Completing ADA/accessibility compliance improvements (i.e. handrails, ramps wheelchair lift, etc.)
- **Wilson HS DSA Certification**
 - Scope of work includes:
 - Roofing at Buildings 100, 200, 300, and 400 (Clay roof tiles only)

Project Status:

- **Washington MS**
 - DSA submittal: December 2013
 - Construction Anticipated: Fall 2014
- **Lakewood HS**
 - Post Inspection Plan: Pending review with DSA
 - Construction Anticipated: TBD
- **Wilson HS**
 - DSA Agency Submittal: Approved
 - Construction Anticipated: Summer 2014
 - Construction Procurement: Awarded to Sea Pac Engineering



Project Team:

Washington MS

- Architect: WestGroup Designs, Inc.
- Contractor: TBD

Lakewood HS

- Architect: Harley Ellis Devereaux
- Contractor: TBD

Wilson HS

- Architect: LPA, Inc.
- Contractor: TBD

Budget:

- Estimated Total Project Budget: \$1.06M/369K/1.73M
- Estimated Construction Budget: \$750K/238K/1.16M
- Dollars Expended (as of 5/16/14): \$24K/3K/64K