



II. District-Wide Projects Update

Washington MS, Lakewood HS, Wilson HS DSA Certification

Project Summary:

- **Washington MS Modernization DSA Certification**
 - Scope of work includes:
 - Site Accessibility and path of travel
 - New unisex restroom in basement
 - New wheelchair lift to basement
 - Accessible parking
- **Lakewood HS Modernization DSA Certification**
 - Scope of work includes:
 - Completing ADA/accessibility compliance improvements (i.e. handrails, ramps wheelchair lift, etc.)
- **Wilson HS DSA Certification**
 - Scope of work includes:
 - Roofing at Buildings 100, 200, 300, and 400 (Clay roof tiles only)

Project Status:

- **Washington MS**
 - DSA Approved: November 4, 2014
 - Construction Anticipated: Spring 2015 or Summer 2015
- **Lakewood HS**
 - DSA Agency Submittal: Fall 2014
 - Construction Anticipated: Winter 2014
- **Wilson HS Roof Project**
 - DSA Agency Submittal: Approved
 - Construction Completed: August 12, 2014



Project Team:

Washington MS

- Architect: West Group Designs, Inc.
- Contractor: TBD

Lakewood HS

- Architect: Harley Ellis Devereaux
- Contractor: TBD

Wilson HS

- Architect: LPA, Inc.
- Contractor: Sea Pac Engineering

Budget:

- Estimated Total Project Budget: \$1.07M / 369K / 1.73M
- Estimated Construction Budget: \$750K / 238K / 1.16M
- Dollars Expended (as of 11/28/14): \$23.3K / 4.8K / 788K