



III. District-Wide Projects Update

Intercom and Clock System Replacement

Project Summary

- New installation or upgrade of current intercom and clock systems at the following 87 school sites:

Addams ES	Carver ES	Hill MS	MacArthur ES	Riley ES
Alvarado ES	Chavez ES	Holmes ES	Madison ES	Robinson K-8
Avalon K-12	Cleveland ES	Hoover MS	Mann ES	Rogers MS
Bancroft MS	Cubberley K-8	Hudson K-8	Marshall MS	Roosevelt ES
Barton ES	Dooley ES	Hughes MS	McBride HS	Signal Hill ES
Beach HS	Edison ES	International ES	McKinley ES	Stanford MS
Bethune ES	Emerson ES	Jefferson 6-8	Millikan HS	Stephens MS
Birney ES	EPHS (Cedar)	Keller site	Monroe K-8	Stevenson ES
Bixby ES	Franklin MS	Kettering ES	Muir K-8	Tincher K-8
Bryant ES	Fremont ES	King ES	Naples ES	Tucker ES
Buffum ES	Gant ES	Lafayette ES	Nelson K-8	Twain ES
Burbank ES	Garfield ES	Lakewood HS	Newcomb K-8	Washington MS
Burcham K-8	Gompers K-8	Lee ES	PAAL	Webster ES
Burnett ES	Grant ES	Lincoln ES	Polytechnic HS	Whittier ES
Butler Site	Hamilton MS	Lindberg 6-8	Powell K-8	Willard ES
Cabrillo HS	Harte ES	Lindsey MS	Prisk ES	Wilson HS
CAMS	Henry K-8	Longfellow ES	Reid HS	
		Los Cerritos ES	Renaissance HS	
		Lowell ES		

Project Status

- Bid Award: April 2016
- Construction: May 2016 - 2019



Project Team

Contractor: Jam Corporation
TeleNet VoIP

Budget

- Estimated Total Project Budget: \$13.8M
- Estimated Construction Budget: \$ 7.3M
- Dollars Expended (as of 01/13/16): \$ 917K