



III. District-Wide Projects Update

Keller MS School Conversion and All Weather Field

Project Summary

- Conversion of elementary facility to middle school
- Bldg. B renovation to provide a learning environment in support of the educational program in kindergarten area to science classrooms and classrooms to physical education locker rooms
- Installation of all weather field for outdoor education, 190X330 ft.
- ADA improvements
- Return of leased portables

Project Status

- Field Bid Preparation: Complete
- Field Bidding: Underway
- Field Bid Award: May 2016
- Field Construction: Summer 2016
- Renovation Schematic Plan: Underway
- Renovation Construction: Summer 2017 - Fall 2018



Project Team

- Architect: Ghataode Bannon Architects, LLP
- Contractor: TBD

Budget

- Estimated Total Project Budget: \$3.5M / \$1.8M
- Estimated Construction Budget: \$2.5M / \$1.5M
- Dollars Expended (as of 01/13/16): \$475K / \$43K

Conversion/Field