



II. District-Wide Projects Update

Intercom and Clock Replacement

Project Summary:

- Replacement and new installation of intercom and clock systems at the following 84 school sites:

| | | | | |
|-------------|---------------|------------------|----------------|----------------|
| Addams ES | Carver ES | Hill MS | MacArthur ES | Riley ES |
| Alvarado ES | Chavez ES | Holmes ES | Madison ES | Robinson K-8 |
| Avalon K-12 | Cleveland ES | Hoover MS | Mann ES | Rogers MS |
| Bancroft MS | Cubberley K-8 | Hudson K-8 | Marshall MS | Signal Hill ES |
| Barton ES | Dooley ES | Hughes MS | McBride HS | Stanford MS |
| Beach HS | Edison ES | International ES | McKinley ES | Stephens MS |
| Bethune ES | Emerson ES | Jefferson 6-8 | Millikan HS | Stevenson ES |
| Birney ES | EPHS (Cedar) | Keller site | Monroe K-8 | Tincher K-8 |
| Bixby ES | Franklin MS | Kettering ES | Muir K-8 | Tucker ES |
| Bryant ES | Fremont ES | King ES | Naples ES | Twain ES |
| Buffum ES | Gant ES | Lafayette ES | Nelson K-8 | Washington MS |
| Burbank ES | Garfield ES | Lakewood HS | PAAL | Webster ES |
| Burcham K-8 | Gompers K-8 | Lee ES | Polytechnic HS | Whittier ES |
| Burnett ES | Grant ES | Lincoln ES | Powell K-8 | Willard ES |
| Butler Site | Hamilton MS | Lindberg 6-8 | Prisk ES | Wilson HS |
| Cabrillo HS | Harte ES | Longfellow ES | Reid HS | |
| CAMS | Henry K-8 | Los Cerritos ES | Renaissance HS | |
| | | Lowell ES | | |

Project Status:

- Out to Bid: Summer 2015
- Construction anticipated: November 2015



Project Team:

Contractor: TBD

Budget:

- Estimated Total Project Budget: \$9.51M
- Estimated Construction Budget: \$7M
- Dollars Expended (as of 5/29/15): \$910K