



## II. District-Wide Projects Update

### Intercom and Clock Replacement

#### Project Summary:

- Replacement and new installation of intercom and clock systems at the following 84 school sites:

Addams ES	Carver ES	Hill MS	MacArthur ES	Riley ES
Alvarado ES	Chavez ES	Holmes ES	Madison ES	Robinson K-8
Avalon K-12	Cleveland ES	Hoover MS	Mann ES	Rogers MS
Bancroft MS	Cubberley K-8	Hudson K-8	Marshall MS	Signal Hill ES
Barton ES	Dooley ES	Hughes MS	McBride HS	Stanford MS
Beach HS	Edison ES	International ES	McKinley ES	Stephens MS
Bethune ES	Emerson ES	Jefferson 6-8	Millikan HS	Stevenson ES
Birney ES	EPHS (Cedar)	Keller site	Monroe K-8	Tincher K-8
Bixby ES	Franklin MS	Kettering ES	Muir K-8	Tucker ES
Bryant ES	Fremont ES	King ES	Naples ES	Twain ES
Buffum ES	Gant ES	Lafayette ES	Nelson K-8	Washington MS
Burbank ES	Garfield ES	Lakewood HS	PAAL	Webster ES
Burcham K-8	Gompers K-8	Lee ES	Polytechnic HS	Whittier ES
Burnett ES	Grant ES	Lincoln ES	Powell K-8	Willard ES
Butler Site	Hamilton MS	Lindberg 6-8	Prisk ES	Wilson HS
Cabrillo HS	Harte ES	Longfellow ES	Reid HS	
CAMS	Henry K-8	Los Cerritos ES	Renaissance HS	
		Lowell ES		

#### Project Status:

- Out to Bid: Fall 2015
- Construction anticipated: November 2015



#### Project Team:

Contractor: TBD

#### Budget:

- Estimated Total Project Budget: \$9.51M
- Estimated Construction Budget: \$7M
- Dollars Expended (as of 8/31/15): \$910K