



Project Summary:

- Scope included the repair, replacement, and addition of the following items:

Facilities:

- New DSA approved Marquee near 20th/Cherry (UC*)
- Trash can wash (C)
- Infill four (4) existing, under stair, planters with concrete and barrier rails (C)

Maintenance:

- Replace MPR stage flooring (C)
- Replace AC paving with concrete (C)
- Additional electrical outlets (C)
- Add five (5) sound damping elements in library (C)
- Nelson Knights center court logo added in gym (C)
- Add speed bump in drop off zone near 20th street (C)
- Convex mirrors in boys and girls locker room and library (C)

Project Status:

- Marquee installation and training complete.
- Storm drain and planter in fill complete and in close out phase.
- Maintenance work complete.

*Under Construction = UC, Completed = C



Project Complete

Project Team:

- Contractor Marquee: Quiel Brothers Signs Company
- Contractor Trashcan Wash and Planter infill: J.RDMMAC, Inc.

Budget:

- Estimated Total Project Budget: \$529K
- Estimated Construction Budget: \$225K
- Dollars Expended (as of 2/28/15): \$403K