



III. District-Wide Projects Update

Security Cameras (High Schools)

Project Summary

- Install upgraded security camera technology at the following 11 HS sites

- Cabrillo HS
- Eunice Sato Academy
- Lakewood HS
- Millikan HS
- PAAL
- Polytechnic HS
- Reid HS
- Renaissance HS

- ~~Beach HS~~
- ~~EPHS~~
- ~~Wilson HS~~

Projects Complete

- Install monitoring stations at School Safety and Dispatch and at the Emergency Operation Center

Projects Complete



Project Status

- Site assessments: Complete
- Project scope development: Complete
- Final design review: Complete
- Construction underway: June 1, 2015 - 2017

Project Team

Contractor: Veterans Communication Services, Inc.

Budget

- Estimated Total Project Budget: \$7.37M
- Estimated Construction Budget: \$5.33M
- Dollars Expended (as of 01/13/16): \$1.81M